

### REPUBLIC OF THE PHILIPPINES METROPOLITAN MANILA CITY OF NAVOTAS



### **CITY BUDGET OFFICE**

July 19, 2021

MS. MARIA IRISH ALOHA CUBILLAN
City Public Information Officer

ENGR. RENATO REYES ICT - Officer

Respectfully forwarded to your good office the herein attached FDP Form 7 - 20% Component of the IRA Utilization for the 2th Quarter of CY- 2020 for your ready reference and posting, to wit;

Thank you.

SUSANA N. GONZALES
City Budget Officer

### 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2ND</u> QUARTER, CY - 2021

City: NAVOTAS CITY

page 1 of 4

Program or Project	Location T		Date Started	Target Completion Date	Proj	ect Status	No. of Extensions, if any	Remarks
		Total Cost			% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT:								
a) Installation of Solar Streetlights along Leaño St., Brgy. Bangkulasi	Navotas City	5,553,460.36	July 5, 2021	October 2, 2021				
TOTAL SOCIAL DEVELOPMENT		5,553,460.36						
ECONOMIC DEVELOPMENT:								
a) Loan Amortization		90,000,000.00						monthly loan amortization
b) Construction/Repair/Improvement of Roads, Pathways, Canals & Other Government Facilities								amortization
1) Rehabilitation of road with improvement of Drainage Canal along Site 8 from Blk. 33 to Blk. 34, Brgy. NBBS Dagat-Dagatan	NBBS Dagat-Dagatan Navotas City	10,459,151.06	April 28, 2021	Sept. 24, 2021				
2) Upgrading of Road with Improvement of Drainage Canal @ Adelfa St., Brgy. Tanza 1	Tanza 1, Navotas City	10,390,553.74	Not yet started	Not yet started				
3) Upgrading of Alley with Improvement of Drainage Canal @ Blk. 25, Phase 2, Area 1, Brgy. NBBS Dagat-Dagatan	NBBS Dagat-Dagatan Navotas City	1,119,833.49	July 8, 2021	October 5, 2021				

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

# 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2ND</u> QUARTER, CY - 2021

City: NAVOTAS CITY

page 2 of 4

			Torget	Project Status		No. of	
Location	Total Cost	Date Started	_	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
NBBS Dagat-Dagatan Navotas City	1,080,439.38	July 8, 2021	Sept. 25, 2021				
BBN, Navotas City	904,283.61	July 8, 2021	Sept. 5, 2021				
Daanghari, Navotas City	2,592,387.90	July 5, 2021	Oct. 2, 2021				
Tangos South, Navotas City	2,224,591.38	July 8, 2021	Nov. 4, 2021				
San Roque, Navotas City	1,856,895.07	June 7, 2021	Sept. 4, 2021				
NBBN, Navotas City	985,000.00	July 5, 2021	October 2, 2021				
NBBS Kaunlaran Navotas City	6,716,615.66	June 7, 2021	October 4, 2021				
	NBBS Dagat-Dagatan Navotas City  BBN, Navotas City  Daanghari, Navotas City  Tangos South, Navotas City  San Roque, Navotas City  NBBN, Navotas City  NBBS Kaunlaran	NBBS Dagat-Dagatan Navotas City  BBN, Navotas City  Daanghari, Navotas City  Tangos South, Navotas City  San Roque, Navotas City  NBBN, Navotas City  NBBN, Navotas City  NBBS Kaunlaran	NBBS Dagat-Dagatan Navotas City  BBN, Navotas City  Daanghari, Navotas City  Tangos South, Navotas City  San Roque, Navotas City  NBBN, Navotas City  NBBN, Navotas City  P85,000.00  July 5, 2021  July 8, 2021	NBBS Dagat-Dagatan Navotas City         1,080,439.38         July 8, 2021         Sept. 25, 2021           BBN, Navotas City         904,283.61         July 8, 2021         Sept. 5, 2021           Daanghari, Navotas City         2,592,387.90         July 5, 2021         Oct. 2, 2021           Tangos South, Navotas City         2,224,591.38         July 8, 2021         Nov. 4, 2021           San Roque, Navotas City         1,856,895.07         June 7, 2021         Sept. 4, 2021           NBBN, Navotas City         985,000.00         July 5, 2021         October 2, 2021           NBBS Kaunlaran         NBBS Kaunlaran         NBBS Kaunlaran         NBBS Kaunlaran	NBBS   Date Started   Target   Completion Date   % of Completion   Completion	Name	Location

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

# 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2ND</u> QUARTER, CY - 2021

City: NAVOTAS CITY

page 3 of 4

				Target	Proj	ect Status	No. of	
Program or Project	Location	Total Cost	Date Started	Target Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
11) Upgrading of Alley with Improvement of Drainage Canal @ Lualo St., Ph. 1-C, Brgy. NBBS Kaunlaran	NBBS Kaunlaran Navotas City	2,930,460.51	July 5, 2021	October 2, 2021				
12) Upgrading of Road with Improvement of Drainage Canal @ S. Roldan, Brgy. Tangos South	Tangos South, Navotas City	2,514,194.26	July 5, 2021	October 2, 2021				
13) Improvement of Pathway @ B. Caseñas St., Brgy. Tangos North	Tangos North, Navotas City	1,483,615.48	April 28, 2021	July 26, 2021				
14) Improvement of Pathway @ F. Ablola St., Brgy. Tangos North	Tangos North, Navotas City	2,263,423.48	April 28, 2021	July 26, 2021				
15) Upgrading of Alley with Improvement of Drainage Canal @ M. Jose St., Brgy. Tangos North	Tangos North, Navotas City	1,905,384.55	June 7, 2021	Sept. 4, 2021				
16) Upgrading of Alley with Improvement of Drainage Canal @ Kapalaran St., Brgy. San Roque	San Roque, Navotas City	2,289,787.32	April 28, 2021	July 26, 2021				
TOTAL ECONOMIC DEVELOPMENT		141,716,616.89						
. 3 I/L ECONOMIC DEVELO. MEN		141,710,010.03						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

### 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2ND</u> QUARTER, CY - 2021

City: NAVOTAS CITY

page 4 of 4

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of	
					% of	Total Cost	Extensions,	Remarks
				•	Completion	Incurred to Date	if any	
ENVIRONMENTAL MANAGEMENT:								
a) Construction of Material Recovery Facility @ Tanza Socialized Housing, Brgy. Tanza 2	Tanza 2, Navotas City	6,415,916.75	June 7, 2021	Dec. 3, 2021				
TOTAL ENVIRONMENTAL MANAGEMENT		6,415,916.75						
TOTAL 20% CDF		153,685,994.00						_

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SUSANA N. GONZALES
City Budget Officer

HON. TOBIAS "TOBY" M. TIANGCO
City Mayor

#### 20% COMPONENT OF THE IRA UTILIZATION FOR THE 2ND QUARTER, CY - 2021

City : NAVOTAS CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Proj	No. of	any a	
					% of Completion	Total Cost Incurred to Date	Extensions, if any	1
NVIRONMENTAL MANAGEMENT:  a) Construction of Material Recovery Facility @ Tanza Socialized Housing, Brgy. Tanza 2	Tanza 2, Navotas City	6,415,916.75	June 7, 2021	Dec. 3, 2021	Tanza 2, Navotar Cin	acility ©	riał Recovery sięg, Bigy. Tast	essM woH
TOTAL ENVIRONMENTAL MANAGEMENT		6,415,916.75						
TOTAL 20% CDF		153,685,994.00	00.0			Annual Marie Consequence Annual Annua	103 XUS 38	101

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SUSANA N. GONZALES
City Budget Officer

Digitally signed by Tiangco Tobias

TOBY" MEYNALD Marcelo

Ballishicity Mayor Date: 2021.07.19

14:25:47 +08'00'